



Northern sewer network upgrades

08 September 2026

Phase 1a

Work is continuing on Phase 1a of the Northern Sewer Network Upgrades project.

We have:

- installed about 1030 metres of new sewer pipe
- built 14 inspection chambers

We expect this phase to be finished in May 2027.

Works Areas 1, 2 and 3 are complete. Work took longer in some places because:

- crews found hard rock underground
- had to work around existing utility services, including a high-voltage Jersey Electricity cable.

Current progress

Work is now taking place in Works Area 4. The project has passed the junction of La Grande Route de St Jean and La Rue des Cotils and is moving past Van Mossel MotorMall.

Around 20m of pipe has been installed during the last week, and asphalt is due to be reinstated on Wednesday (09 September 2026). This will mean that Van Mossel MotorMall will be accessible from the south via La Grande Route de St Jean by the end of the week.

Our contractor continues to work with Van Mossel MotorMall to make sure sure that access is maintained to the business while the works pass in front of the entrance and exits.

Our contractor is making good progress on site despite some difficult sections of harder ground. This was overcome by using a specialist “rock wheel” to quickly and safely dig out the harder material.





Northern sewer network upgrades

08 September 2026

Phase 1b

Work is also progressing on Phase 1b of the Northern Sewer Network project.

We have:

- installed about 480 metres of new sewer pipe
- built 8 inspection chambers

Works Areas 6 and 7 have been completed ahead of schedule.

We expect this phase to be finished in June 2027.

Current progress

Work is currently taking place in Works Area 8. Progress has been delayed because an existing Jersey Water pipe is in the route of the new sewer.

Before the new sewer can be installed, part of the water pipe must be moved temporarily. We're carrying out this work with Jersey Water.

The temporary water pipe has now passed its' tests to prove it is safe for drinking. This means that nearby properties can be connected to the temporary supply.

When this is complete, the work on the new sewer will restart. The team on site are working hard to get this done as quickly and safely as possible.

