



Northern Sewer Network Upgrades

07 October 2026

Phase 1a

Work is continuing on the southern section of the Northern Sewer Network Upgrades project (Phase 1a).

Progress to Date

We have:

- Installed approximately **1,150 metres** of foul sewer pipe.
- Constructed **16 inspection chambers**.

We currently expect this phase to be completed in **April 2027**, approximately one month earlier than the previously reported forecast completion date of **late May 2027**.

Works Areas 1, 2 and 3 are now complete. Good progress has been made during the last week, with the contractor, Geomarine, working extended hours to complete a challenging entrance crossing.

Current Works

Work is now taking place in **Works Area 4**. Construction activities have progressed north of the entrance to Abbey Close, with the section of La Grande Route de St Jean south of the work area being reopened to vehicles wherever possible. This includes access to businesses as far as **Van Mossel MotorMall**.

Good progress has been made during the last week, with approximately **30 metres** of foul sewer pipe installed. In addition, modifications were carried out to an existing inspection chamber, which will make the ongoing maintenance existing sewers easier for our operational colleagues.

Traffic Management

There have been no changes to the traffic management arrangements during the last week. The recent changes on La Rue des Cotils and La Fredee Lane will remain in place until 12 October 2026. This means motorists can continue to:

- Travel south on La Fredee Lane.
- Travel west on La Rue des Cotils.

As outlined in the previous update issued on 29 September 2026, the works are progressing towards the junction of **La Fredee Lane** and **La Grande Route de St Jean**. The site team has confirmed that this junction will be reached on **12 October 2026**, earlier than their original forecast of late October 2026.

This earlier-than-anticipated date has been achieved through good progress on site and the contractor's efforts to accelerate the preceding section of works. We recognise that the revised timing may present some inconvenience for residents and are therefore working with the Parish of St Helier to make **La Fredee Lane two-way, maintaining residents' access** to their properties from **La Vallee des Vaux**.

Advanced warning signs were installed on site on **07 October 2026** to advise the public of the forthcoming change.

Access to local businesses continues to be maintained via signed diversion routes.





Northern Sewer Network Upgrades

07 October 2026

Phase 1b

Work is also progressing on Phase 1b of the Northern Sewer Network Upgrades project.

Progress to Date

We have:

- Installed approximately **530 metres** of foul sewer pipe.
- Constructed **8 inspection chambers**.

Works Areas 6 and 7 have been completed ahead of schedule.

We currently expect this phase to be completed in **May 2027**, approximately one month earlier than the previously reported forecast completion date of late **June 2027**.

Current Works

Work is currently taking place in **Works Area 8**. Progress in this area has been affected by an existing Jersey Water main located directly within the route of the proposed sewer.

The contractor is now making good progress and has installed approximately **50 meters** of new foul sewer since work recommenced in this area. Once the new sewer has been completed, Jersey Water will be able to replace and upgrade the existing water main with a larger pipe, helping to improve the resilience of its network. This work will be undertaken in sections as sewer construction progresses north along **La Grande Route de St Jean**.

Jersey Electricity is also undertaking a small excavation north of **Co Op Trinity** under the same road closure. The work is required to connect a new electricity supply to the housing development site in field T1404 (behind Co Op Trinity). Further information is provided by Jersey Electricity at the end of this update.





Traffic Management

There have been no changes to the traffic management arrangements during the last week. **Businesses remain open and accessible as usual.**

The works are progressing towards **Co Op Trinity** in Sion and will soon pass in front of the store. The contractor will continue working closely with the business to maintain access as the works progress. Further details will be provided in a future weekly update.

La Grande Route de St Jean remains closed to through traffic. The full road closure remains necessary due to the depth of excavation required to construct the new foul sewer and the limited space available between existing underground utilities.

Please continue to follow the signed diversion routes and drive carefully while observing the speed limits.

We appreciate that these restrictions continue to cause inconvenience and disruption. We would like to thank residents, businesses and road users for their patience, understanding and continued support while this essential infrastructure upgrade is delivered. Once complete, the scheme will significantly improve the resilience and capacity of Jersey's wastewater network.



07 October 2026

Jersey Electricity update:

Upcoming Excavation Works at Sion

Jersey Electricity would like to advise residents, businesses, and road users of upcoming excavation works near the Sion bus stop and Co-op store in Sion.

These works are required to install a **new electricity supply** in the area and have been scheduled to take place while the road remains closed, helping to minimise disruption and complete the work as safely and efficiently as possible.

Dates of Works

Start Date: Thursday 8 October

Completion Date: Wednesday 14 October

What to Expect

- Excavation works will take place in the vicinity of the **Sion bus stop and Co-op store**.
- **Pedestrian and property access will be maintained at all times.**
- A dedicated **banksman will be present throughout the works** to assist pedestrians, residents, customers, and businesses as required.
- Appropriate traffic management and safety measures will remain in place for the duration of the works.

We appreciate that construction activities can cause some inconvenience and thank the public for their patience and understanding while these essential works are carried out.

Should you require any assistance while passing through the work area, please speak to the banksman or a member of the site team.

Jersey Electricity apologises for any inconvenience caused and thanks you for your cooperation and support while these essential network improvements are carried out.